MEMORANDUM

Department of Public Works – Transportation Division

Date:	9/11/2025
Re:	Palo Verde High School and Sig Rogich Middle School Walk Audit

Summary: On September 11, 2025 the City of Las Vegas and CCSD SRTS representatives observed traffic operations and infrastructure conditions during the AM and PM school bell times at Palo Verde High School and Sig Rogich Middle School. Palo Verde High School drop off and pick up occurs in front of the school on Pavilion Center as well as at the school driveway on Alta. Sig Rogich Middle school drop off and pick up occurs in front of the school on Pavilion Center.

Near term: (34 Improvements)

Pavilion Center and Grape Vine Arbor:

- Install yield bars and "Yield Here to Peds" signs
- Refresh red cub on northeast corner of the intersection

Pavilion Center between Grape Vine Arbor and Greenmoor:

- Install new "School Speed Limit 15 When Children are Present" above existing "No Parking" on streetlight pole for northbound traffic north of the midblock crosswalk
- Remove "End School Zone" sign just north of the midblock crosswalk and reset existing "No Parking" sign
- Clean landscape off sidewalk in front of the High School

Pavilion Center and Greenmoor:

- Refresh red curb on the southeast and southwest corners along Pavilion Center
- Remove and salvage the existing "No Parking" sign just south of the intersection for northbound traffic and install a new "School Speed Limit 15 When Children are Present" on the existing post
- Remove and salvage the existing R3-4 sign and arrow plaque just south of the intersection for southbound traffic and install a new "School Speed Limit 15 When Children are Present" on the existing post
- Repair the existing red flashing beacon on the southeast corner of the intersection

Pavilion Center between Greenmoor and Regal Mesa:

- Refresh the red curb along the east curb in front of the fire hydrant by the church
- Refresh the red curb along the east curb in front of the church starting at the driveway
- Refresh the red curb along the west curb line north of the driveway just south of the Community Center
- Refresh the red curb along the west curb line on both sides of the driveway just north of the Community Center
- Refresh the red curb along the east curb line across from the driveway just north of the Community Center
- Remove and salvage the existing "No Parking" sign just south of the Community Center southbound traffic and install a new "School Speed Limit 15 When Children are Present" on the existing post
- Remove and salvage the existing "End School Zone" sign in front of the Community Center southbound traffic and install a new "Speed Limit 30" and "Bike Lane" on the existing post
- Repair speed feedback sign for southbound traffic
- Clean landscape off sidewalk in front of the Community Center
- Clean landscape off sidewalk in front of the High School

Pavilion Center and Regal Mesa:

- Refresh red curb at crosswalk along west curb
- Refresh red curb on both sides of Regal Mesa along east curb

Pavilion Center between Regal Mesa and Copper Cliffs:

- Refresh the red curb on both sides of the north school driveway along the west curb
- Remove the north facing "Do Not Enter Bus Loading Only" and install new special sign "Thru Only; Pick Up and Drop Off Only"
- Install new "Do Not Enter Bus Loading Only" on new post just north of the north school driveway

Long term: (22 Improvements)
Pavilion Center between Alta and Grape Vine Arbor:

- Update sidewalk ramps at south driveway to be ADA compliant

Pavilion Center and Grape Vine Arbor:

- Update sidewalk ramps on east side of Pavilion to be ADA compliant

Pavilion Center between Grape Vine Arbor and Greenmoor:

- Update sidewalk ramps at driveway just south of the midblock crosswalk to be ADA compliant
- Investigate enhanced crosswalk treatments

Pavilion Center and Greenmoor:

- Update sidewalk ramps on NW, SW, and SE corners to be ADA compliant
- Install traffic signal

Pavilion Center between Greenmoor and Regal Mesa:

- Update sidewalk ramps north and south of the Community Center to be ADA compliant

Pavilion Center and Regal Mesa:

- Update sidewalk ramps at crosswalk and both sides of Regal Mesa to be ADA compliant
- Investigate enhanced crosswalk treatments
- Install permanent barrier at the school kiss and go

Pavilion Center between Regal Mesa and Copper Cliffs:

- Update sidewalk ramps at the bus driveway to be ADA compliant