MEMORANDUM

Department of Public Works – Transportation Division

Date:	8/21/2025
Re:	Park Elementary School SRTS Walk Audit

Summary: On August 21, 2025, the City of Las Vegas and CCSD SRTS conducted a walk audit at Park Elementary School to assess traffic operations and infrastructure conditions during school bell times. Observations indicated that students were dropped off and released at multiple locations along Franklin Ave., 10th St., and Sweeney Ave. Seven U-turns were observed on 10th St. north of Wengert Ave., and five U-turns occurred on Sweeney Ave. between 8th St. and 9th St. Additionally, 13 instances of jaywalking were recorded at the intersection of Franklin Ave. and 10th St. on the north side of the school. Infrastructure deficiencies were identified off-site (within public right of way).

Near term:

Franklin & 10th (north of school):

- Replace street name and stop signs
- Install new "State Law: No U-Turns in School Zone" on streetlight pole just east of the intersection for westbound traffic
- Replace the three "No Parking: School Bus Only" signs and three corresponding arrow plaques near the intersection along the south curb line
- Clean roadway behind delineators at crosswalk
- Clean landscape materials off sidewalk along south curb line

Franklin & 10th (east of school):

- Replace street name and stop signs
- Replace "Speed Limit 25" and "End School Zone" signs on east leg of the intersection for eastbound traffic
- Replace the two "No Parking: During School Hours" signs and two corresponding arrow plaques on the south leg of the intersection for northbound traffic

10th & Wengert:

- Replace street name signs
- Replace "End School Zone" sign and install new "Speed Limit 25" sign on east leg of the intersection for eastbound traffic
- Remove and replace school pedestrian crossing signs and arrow plaques for northbound and southbound traffic at the intersection
- Trim the tree blocking the sign on the southeast corner of the intersection

Sweeney & 10th (south of school):

- Replace "School Speed Limit 15 When Children Present" sign on 10th for northbound traffic

Sweeney & 10th (east of school):

- Replace stop sign
- Replace "No Parking" sign and arrow Plaque on first streetlight pole on west leg for westbound traffic.
- Install new "State Law: No U-Turns in School Zone" on first streetlight pole on west leg for westbound traffic.
- Replace "End School Zone" sign and install new "Speed Limit 25" sign on east leg of the intersection for eastbound traffic

Franklin:

- Clean the dirty crosswalks in front of the school (3)
- Refresh all existing red curb
- Trim tree blocking signs along south curb line just east of 10th street
- Install new "State Law: No U-Turns in School Zone" on new post in front of the school parking lot for eastbound traffic
- Replace "School Speed Limit 15 When Children Present" sign on Franklin just east of 8th for eastbound traffic
- Replace "End School Zone" sign and install new "Speed Limit 25" sign on Franklin just east of 8th for westbound traffic
- Replace existing "No Parking Any Time" sign along north curb for westbound traffic west of 9th street
- Replace school pedestrian sign and ahead plaque on Franklin between 8th and 9th for eastbound traffic
- Replace "School Speed Limit 15 When Children Present" sign on Franklin between 9th and 10th for eastbound traffic

Sweeney:

- Refresh speed hump markings at two locations in front of school ("Humps" and triangle legends"
- Clean dirty crosswalk
- Refresh all existing red curb
- Remove and replace "No Parking: School Bus Only" sign and arrow plaque at bus turnout near Sweeney and 8th for westbound traffic
- Add red curb to southeast corner of Sweeney and 9th
- Check streetlights to determine why they are on during the day
- Install new "End School Zone" and "Speed Limit 25" signs on streetlight pole for westbound traffic between 8th and 9th street
- Replace "Speed Hump" sign and 15mph plaque for eastbound traffic just east of 8th
-

10th:

- Install new "State Law: No U-Turns in School Zone" on streetlight pole north of Sweeney for northbound traffic
- Refresh all existing red and white curb
- Remove trash in roadway along east curb line between Franklin and Wengert
- Install new "3 Min. Parking" sign on 10th new to white curb south of Wengert for southbound traffic

Long term: (40 total)

Franklin & 9th:

- Install ADA compliant ramps across 9th

Franklin & 10th (north of school):

- Remove existing crosswalk across 10th
- Install new crosswalk and ADA compliant ramps across 10th at the intersection
- Install new crosswalk and ADA compliant ramps across Franklin at the intersection
-

Franklin & 10th (east of school):

- Remove existing crosswalk across Franklin (relocate to Franklin & 10th (north of school)

10th & Wengert:

- Remove existing crosswalk across 10th
- Install new crosswalk and ADA compliant ramps across 10th on the north side of the intersection
- Install new crosswalk and ADA compliant ramps across Wengert at the intersection

Sweeney & 9th:

- Install ADA compliant ramps across 9th

Sweeney & 10th (south of school):

- Fix broken curb on southeast corner
- Install ADA compliant ramps across 10th

Sweeney & 10th (east of school):

- Install ADA compliant ramps across 10th

Franklin:

- Replace sidewalk ramps in front of school along south curb line to be ADA compliant (4 total)
- Install ADA compliant sidewalk along south curb line
- Install ADA compliant sidewalk along north curb line

Sweeney:

- Replace sidewalk ramps in front of school along north curb line to be ADA compliant (8 total)
- Install missing sidewalk along south curb line

10th:

- Install ADA compliant sidewalk from Franklin to Sweeney along east curb line