MEMORANDUM

Department of Public Works – Transportation Division

Date:	11/20/2025
Re:	Ronzone Elementary School Walk Audit

Summary: On November 20, 2025 the City of Las Vegas and CCSD SRTS representatives observed traffic operations and infrastructure conditions during the AM and PM school bell times at Ronzone Elementary School. School drop off and pick up occurs in multiple locations along Winwood and Stacey.

Near term: (43 Improvements)

Lake Mead & Winwood:

- Replace the street name signs on the northwest corner
- Replace the street name signs on the southeast corner

Stacey & Winwood:

- Rotate the pedestrian crosswalk sign on the southeast corner to face northbound traffic
- Clean the pedestrian crosswalk sign on the southwest corner
- Trim tree on northeast corner that is covering the end school zone sign
- Clean the end school zone sign on the northeast corner
- Refresh crosswalks and stop bar
- Install yield bars and “Yield Here to Peds” at the existing crosswalk across Winwood
- Refresh existing red curb
- Add red curb new to the crosswalks

Stacey & Jeanne:

- Refresh crosswalks
- Install yield bars and “Yield Here to Peds” at the existing crosswalk across Jeanne
- Refresh existing red curb

Lake Mead & Jeanne:

- Refresh crosswalk and stop bar on Jeanne

Stacey between Winwood and Jeanne:

- Replace existing school crossing signs (S1-1 and W16-9P) for westbound traffic approximately 100ft west of Stacey
- Install new 15mph school zone sign just west of Helen for westbound traffic
- Add no parking signs in front of the school
- Refresh existing crosswalk at the intersection of Stacey & Shadow Mountain
- Install yield bars and “Yield Here to Peds” at the existing crosswalk at the intersection of Stacey & Shadow Mountain
- Refresh existing red curb
- Contact LVVWD about broken pullbox
- Replace street name signs at Stacey & Helen

Lake Mead between Winwood and Jeanne:

- Fix the beacon on the back of the school flasher for eastbound traffic

Winwood between Lake Mead and Eugene:

- Add no parking signs along the east curb line
- Remove the existing school crossing ahead signs for southbound traffic north of Stacey
- Install new school zone sign on existing telspar post for southbound traffic north of Stacey (where the removed school crossing ahead signs were)
- Remove the existing school zone sign and post for southbound traffic north of Stacey
- Install new school crossing ahead signs on new telspar post for southbound traffic north of Stacey approximately 100ft south of Eugene

Balzar & Michael:

- Refresh crosswalks and stop bar
- Fix the leaning sign post on the southeast corner
- Replace the faded crosswalk signs for the Michael crosswalk

Long term: (13 Improvements)
Lake Mead & Winwood:

- Install RRFB
- Relocate the bus shelter to be further from the Lake Mead crossing
- Install median

Stacey & Winwood:

- Upgrade sidewalk ramps to be ADA compliant

Stacey & Jeanne:

- Upgrade sidewalk ramps to be ADA compliant

Eugene & Winwood:

- Upgrade sidewalk ramps to be ADA compliant

Stacey between Winwood and Jeanne:

- Upgrade sidewalk ramps at Stacey & Fuller to be ADA compliant
- Upgrade sidewalk ramps at Stacey & Shadow Mountain to be ADA compliant
- Upgrade sidewalk ramps at Stacey & Helen to be ADA compliant
- Replace the cross gutters

Lake Mead between Winwood and Jeanne:

- Fix uneven pullboxes approximately 120ft east of the Lake Mead & Winwood intersection
- Install concrete median

Winwood between Lake Mead and Stacey:

- Install concrete median